

Huntspill Energy Park Link Road - This is Gravity

Project Newsletter: January 2020

Project Update

Despite the wet weather, construction of the new link road has progressed well over the past month.

Sections of the land and highway carrier drains are now complete, and we will now start to construct the road. Kerbs will be installed and the first layers of tarmac, which will form the main carriageway, will be laid by the end of January.

Works by Western Power to alter sections of their parts of their overhead services lines are nearing completion. This will enable us to commence the preparation works for the Green Bridge which is planned for construction from early spring.



Road Closure

The next phase of works will be the construction of the new roundabout on Woolavington Road which will form a junction between the existing road and the new link road.

To undertake these works Woolavington Road will be closed to all traffic from 17th February for 8 weeks.

Upcoming works

- Service diversion and alteration works on Woolavington Road ahead of the construction of the new roundabout.
- Continued installation of highways drainage on the new road towards Hillside.
- Continued kerb installation operations as sections of drains are completed.

Public Drop-in

- Our next drop-in session in conjunction with Gravity will be held at **the 37 Club on Wednesday 12th February between 15:00 to 19:00.**

We would be pleased to hear your comments. You can get in touch via our web site community.alungriffiths.co.uk or by contacting our Public Liaison Officer Jessica May on 0330 041 2184* or Gravity@alungriffiths.co.uk

*Calls to this number are charged at national call rates and included in inclusive minute plans from landlines and mobiles

Travel Somerset – for live travel alerts, roadworks information and winter weather updates

On Twitter @TravelSomerset and online 24/7 at <https://www.travelsomerset.co.uk/>